# Bid Set

Tuesday, January 20, 2026 2:35 PM

BID ADDENDUM

A0.10
- SCOPE ADD: BOH PUSH PLATE AND KICK PLATE
- SCOPE ADD: OUTLET AND OUTLET COVERS
- SCOPE ADD: ADDING NOTE THAT RESTROOMS REQUIRE A DEEP CLEAN

A0.30
- SCOPE ADD: GC TO SUPPLY THE OMNI SALES FLOOR DOUBLE DOORS.
- SCOPE REDUCTION: OSM - PRE-STAINED FITTING ROOM DOORS

A1.00
- DRAWING CLARIFICATION: ENSURE ALL SENSORS / PANELS AND ANYHTING HVAC RELATED IS SAVED AND PROTECTED FOR RE-USE
- DRAWING CLARIFICATION: CHANGE CODED NOTE 10 TO 21 AT ALL PASSTHROUGHS
- UPDATE CODED NOTE 10 IN SALES 109
- DRAWING CLARIFICATION: UPDATE TO CODED NOTE 13
- DRAWING CLARIFICATION: NOTE THAT ALL CABINET HARDWARE IS TO BE PRESERVE FOR RELOCATION
- DRAWING CLARIFICATION: CODED NOTE #4- OWNER VENDOR SUPPLY AND INSTALL BARRICADE AND BARRICADE GRAPHICS.
- SCOPE ADD: CODED NOTE 16 - EXISTING TILE FLOORING TO REMAIN AND BE STEAM CLEANED. GC TO REPAIR/REPLACE TO LIKE NEW CONDITION
- SCOPE ADD: DRAWING CLARIFICATION: CODED NOTE 31 - REMOVE LIGHTING AND REWORK OUTLET POWER TO USE FOR NEW SCONCES. REFER TO A9.01 AND ELECTRICAL DRAWINGS FOR MORE INFORMATION
- SCOPE ADD: TEMPORARY HEAT SOLUTION NEEDED FOR DEMO AND CONSTRUCTION DURING JANUARY
- SCOPE ADD: INSULATED BARRICADE REQUIRED DUE TO COSNTRUCTION START DATE IN JANUARY

A2.00
- SCOPE ADD: EXTEND PARTITION NOTE 1A TO ALL WALLS IN PREVIOUS FITTING ROOM
- UPDATED BOH SCOPE OF WORK BASED ON THE FINAL FIXTURE MAP PROVIDED.
    - ADDING HANGBARS TO ENDS OF ROLLING BAY
    - MISSING SOME BLOCKS FROM BOH (TRASH, LADDER AND REPLENISHMENT CART)
    - OHS ABOVE THE HARDWARE BIN AND BAR BIN
- CASHWRAP/ BACKWRAP SURROUNDING AREA AND INTERIOR DRAWERS/CABINETS TO BE PAINTED. REFER TO A9.02

A3.00
- DRAWING CLARIFICATION: ADD CODED NOTE: REPAIR CEILING AS REQUIRED WHERE VIDEO WALL WAS REMOVED, IN FILL WITH NEW TRIM AND CEILING PLANKS TO MATCH EXISTING.
    17. EXTEND EXISTING SOFFIT FRAMING AND FINISHES TO NEW WALL TO MATCH EXISTING
- NOTE: FOR ALL THE NON LIT FITTING ROOM BLADE SIGNS- IN WALL BLOCKING WILL BE REQUIRED

A4.00
- DRAWING CLARIFICATION: ADD WALK OFF MAT AT FOS; OSM
- DRAWING CLARIFICATION: ADDING NOTE FOR T-10 BEHIND MARKETING WALLS

A8.00
- SCOPE ADD: MALL FINISH TO BE PAINTED P-72X
- DRAWING CLARIFICATION - REMOVE SIGN ON PORTAL ENTRY. ONLY SIGN WILL BE OVERHEAD IN

NAVAL

A9.02

- SCOPE ALL: NOTE: ALL INTERIOR DRAWERS AND CABINETS TO BE PAINTED P-63C
- DRAWING CLARIFICATION- UPDATED PAINT SHEEN AND COLOR TO SURROUND AREAS OF CW/BW
- DRAWING CLARIFICATION- SHIPLAP DETAIL NEEDED.

A9.20/A9.21

- SCOPE ADD: CALL BUTTONS IN ALL FITTING ROOMS
- DRAWING CLARIFICATION- NON LIT BLADE SIGN AT ALL FITTING ROOM DOORS BLOCKING REQUIRED

E1.10

- CHANGE OCC SENSOR TO WS2000W

E2.00

- CODED NOTE 7: CHANGE SHEET NUMBER TO A8.40

E3.00

- MISSING W4C LIGHTS X2
- CLEAN UP OUTLETS AND OVERLAPING TXT
- SHOW STORE FRONT SINAGE POWER
- REMOVE NOTE 9

E4.00

- REMOVE CAMERA AT STOREFRONT