October 16, 2026

City of Cartersville
Building Department
10 North Public Square
Cartersville, GA 30120

RE: Advanced Auto
914 Joe Frank Harris Parkway
Cartersville, GA 30120

Camburas & Theodore Architects were notified that the plan review for the Advance Auto at the above noted address was approved on August 27th. During the bidding phase of the project the Advance Auto team decided a merchandise plan adjustment was required. Adjustments were made to construction plans as designated in the drawing border as Delta #3 dated 10-15-26. This change affected the approved plans. Below is a summary of clouded changes on each drawing:

T1 – no change

T2 – revised racking layout, minor impact to path of egress, no change to existing exits

D1- Saving existing toilet room on main floor, saving existing office on mezzanine

A1 – Refresh existing toilet room on main floor, construction only a single new toilet room on main level. Add fixed vertical ladder to access existing roof hatch on mezzanine. Modified location of new small delivery loading ramp.

A2 – updated enlarged toilet room plans to include existing and new toilet room work

A3 – revised racking and shelving configuration.

A4 – no change

A5 – updated ceiling scope for existing toilet room to remain. Updated ceiling in existing mezzanine office to remain.

A6 – updated small delivery ramp at existing loading platform

M1 – coordinated exhaust fans at existing and new toilet rooms

P1 – coordinated plumbing fixtures at existing and new toilet rooms

P2 – coordinated plumbing risers to align with plans

E1 – coordinate toilet room power and adjust power desks for new racking/shelving layout

E2 – no change

E3 – coordinate lights with new racking and shelving aisle layout

E4 – coordinated panel schedule for lighting circuits

E5 – coordinate energy forms with lighting layout

If you need any further information, please do not hesitate to ask.

Sincerely,



Camburas & Theodore, Ltd.
DESIGN PROFFESSIONAL:
PETER THEODORE, NCARB
License No. RA014497