ID	Task Mode	Task Name	Duration	Start	Finish
1		**All Brands - Condensed**	**240 days**	**Tue 7/7/26**	**Mon 6/7/27**
2		**Approval**	**1 day**	**Tue 7/7/26**	**Tue 7/7/26**
3		**Real Estate Approval**	**1 day**	**Tue 7/7/26**	**Tue 7/7/26**
4		Real Estate Meeting	1 day	Tue 7/7/26	Tue 7/7/26
5		**Design**	**105 days**	**Mon 7/27/26**	**Fri 12/18/26**
6		**Design RFP**	**11 days**	**Mon 7/27/26**	**Mon 8/10/26**
7		CBR Creation	1 day	Mon 7/27/26	Mon 7/27/26
8		Issue RFP	1 day	Mon 7/27/26	Mon 7/27/26
9		LL Schematic Review	1 day	Mon 8/10/26	Mon 8/10/26
10		Design Award	1 day	Mon 8/3/26	Mon 8/3/26
11		**Check Set**	**26 days**	**Fri 8/14/26**	**Fri 9/18/26**
12		Site Survey Complete	1 day	Fri 8/14/26	Fri 8/14/26
13		Pre-Checkset Coordination Complete	1 day	Wed 9/16/26	Wed 9/16/26
14		Check Set Complete	1 day	Fri 9/18/26	Fri 9/18/26
15		**Bid Set**	**31 days**	**Fri 8/28/26**	**Fri 10/9/26**
16		Landlord Submittal	1 day	Mon 9/21/26	Mon 9/21/26
17		Check Set Touchpoint	1 day	Fri 9/25/26	Fri 9/25/26
18		CBR Verification/Finalization	1 day	Thu 9/24/26	Thu 9/24/26
19		HVAC Package Complete	1 day	Fri 8/28/26	Fri 8/28/26
20		Landlord Approval	1 day	Fri 10/2/26	Fri 10/2/26
21		Structural Calculation Complete	1 day	Tue 9/29/26	Tue 9/29/26
22		Bid Set Complete	1 day	Fri 10/9/26	Fri 10/9/26
23		**Permit Process**	**40 days**	**Mon 10/12/26**	**Fri 12/4/26**
24		Permit Submittal	1 day	Mon 10/12/26	Mon 10/12/26
25		Permit Ready	1 day	Fri 12/4/26	Fri 12/4/26
26		**Construction Set**	**55 days**	**Mon 10/5/26**	**Fri 12/18/26**
27		Construction Budget Upload to Lucernex	1 day	Mon 10/12/26	Mon 10/12/26
28		Project Budget Upload to PeopleSoft	1 day	Wed 10/14/26	Wed 10/14/26
29		Bid Set Touchpoint	1 day	Mon 10/5/26	Mon 10/5/26
30		Construction Set Complete	1 day	Fri 12/18/26	Fri 12/18/26
31		**Construction**	**188 days**	**Wed 7/8/26**	**Fri 3/26/27**
32		**Construction Readiness**	**72 days**	**Fri 9/25/26**	**Mon 1/4/27**
33		Final Fixture Map	1 day	Fri 9/25/26	Fri 9/25/26
34		Fixture Reservation Complete	1 day	Mon 11/2/26	Mon 11/2/26
35		Upload ITR/Load Plan	1 day	Mon 11/16/26	Mon 11/16/26
36		GC Contract Complete	1 day	Mon 11/30/26	Mon 11/30/26
37		Construction Start Touchpoint	1 day	Mon 12/28/26	Mon 12/28/26
38		Pre-Con Meeting	1 day	Wed 12/23/26	Wed 12/23/26
39		Pre-Kit Audit	1 day	Mon 12/28/26	Mon 12/28/26
40		GC Pick-up Permit	1 day	Fri 1/1/27	Fri 1/1/27
41		Lease Possession	1 day	Mon 1/4/27	Mon 1/4/27
42		**Pre-Construction**	**26 days**	**Mon 10/12/26**	**Mon 11/16/26**
43		**GC Bid**	**26 days**	**Mon 10/12/26**	**Mon 11/16/26**
44		AV RFQ	1 day	Fri 11/13/26	Fri 11/13/26
45		Bid Start	1 day	Mon 10/12/26	Mon 10/12/26
46		CCTV RFQ	1 day	Mon 10/12/26	Mon 10/12/26
47		EAS RFQ	1 day	Mon 10/12/26	Mon 10/12/26
48		AP Bid Award	2 days	Thu 10/29/26	Fri 10/30/26
49		AV Bid Award	1 day	Thu 10/29/26	Thu 10/29/26
50		Bid Complete	1 day	Thu 10/29/26	Thu 10/29/26
51		Lease Signature Deadline	1 day	Fri 11/6/26	Fri 11/6/26
52		Bid Award	1 day	Mon 11/16/26	Mon 11/16/26
53		**Construction Progress**	**46 days**	**Fri 1/1/27**	**Fri 3/5/27**
54		Construction Kick-Off	1 day	Mon 1/4/27	Mon 1/4/27
55		Site Possession	1 day	Mon 1/4/27	Mon 1/4/27
56		Switch Gear Lead Time	20 days	Mon 1/4/27	Fri 1/29/27
57		Barricade Graphic Installation	1 day	Mon 1/4/27	Mon 1/4/27
58		Demolition	1 day	Mon 1/4/27	Mon 1/4/27
59		Install Barricade	1 day	Fri 1/1/27	Fri 1/1/27
60		Logistics Site Survey	1 day	Fri 1/1/27	Fri 1/1/27
61		Submit Sprinkler Drawings for Approval	1 day	Fri 1/8/27	Fri 1/8/27
62		AV/AP Site Survey Complete	1 day	Fri 1/8/27	Fri 1/8/27
63		EAS Site Survey Complete	1 day	Fri 1/8/27	Fri 1/8/27
64		Permanent Power Established	1 day	Fri 1/29/27	Fri 1/29/27
65		Low Voltage Cable Complete	1 day	Fri 1/29/27	Fri 1/29/27
66		EAS Rough In Complete	1 day	Fri 2/5/27	Fri 2/5/27
67		EMS Cx Tracker Created	1 day	Mon 2/1/27	Mon 2/1/27
68		IT Site Visit - Site Survey	1 day	Mon 1/18/27	Mon 1/18/27
69		A&F HVAC Installation Audit	1 day	Tue 2/9/27	Tue 2/9/27
70		HVAC Start-Up	3 days	Thu 2/11/27	Mon 2/15/27
71		A&F Representative Site Visit	1 day	Tue 1/12/27	Tue 1/12/27
72		EMS Cx Tracker Check	1 day	Fri 1/22/27	Fri 1/22/27
73		Energy Meter Upload	1 day	Fri 1/22/27	Fri 1/22/27
74		ALC WebCTRL Upload	1 day	Fri 1/22/27	Fri 1/22/27
75		IT Site Visit - IT Installation	5 days	Mon 2/1/27	Fri 2/5/27
76		Signage Installation	2 days	Mon 2/1/27	Tue 2/2/27
77		AV Install Complete	1 day	Fri 2/5/27	Fri 2/5/27
78		Burglar Alarm Install Complete	1 day	Fri 2/5/27	Fri 2/5/27
79		EAS Install Complete	1 day	Fri 2/5/27	Fri 2/5/27
80		A&F HVAC Cx Audit	1 day	Wed 2/3/27	Wed 2/3/27
81		EMS Cx Complete	1 day	Fri 2/5/27	Fri 2/5/27
82		EMS & Energy Check Meter	1 day	Mon 2/8/27	Mon 2/8/27

ID	Task Mode	Task Name	Duration	Start	Finish
83		ALC WebCTRL Internal Audit	1 day	Mon 2/8/27	Mon 2/8/27
84		Certificate of Occupancy Received	1 day	Mon 2/8/27	Mon 2/8/27
85		Final Inspections	5 days	Mon 2/1/27	Fri 2/5/27
86		Punch/Substantial Completion	1 day	Tue 2/9/27	Tue 2/9/27
87		Submit Site Readiness Report - Temporary Utility Transfer	1 day	Tue 2/9/27	Tue 2/9/27
88		CCTV Install Complete	1 day	Fri 2/5/27	Fri 2/5/27
89		Barricade Removal	1 day	Thu 2/18/27	Thu 2/18/27
90		Fixture Day	1 day	Wed 2/17/27	Wed 2/17/27
91		Turnover Clean	1 day	Thu 2/18/27	Thu 2/18/27
92		AV/AP System A&F Signoff Complete	1 day	Tue 2/9/27	Tue 2/9/27
93		IT - Stores Engineering Complete	1 day	Mon 2/1/27	Mon 2/1/27
94		Merch/Supply	7 days	Tue 2/23/27	Wed 3/3/27
95		Turnover Complete	1 day	Fri 2/19/27	Fri 2/19/27
96		Video Pre Open Content Playout Created	1 day	Tue 2/9/27	Tue 2/9/27
97		Store Security	1 day	Thu 2/25/27	Thu 2/25/27
98		Safe Installation Complete	1 day	Fri 2/19/27	Fri 2/19/27
99		Final Clean	1 day	Thu 2/25/27	Thu 2/25/27
100		IT - POS Validation Complete	1 day	Mon 2/22/27	Mon 2/22/27
101		Open Complete	6 days	Fri 2/26/27	Fri 3/5/27
102		Video Player - Open Day Playout Updated	1 day	Fri 2/26/27	Fri 2/26/27
103		**Construction Shipments & Deliveries**	**32 days**	**Thu 1/7/27**	**Fri 2/19/27**
104		Rolling/Sliding Gate Delivery	1 day	Mon 1/18/27	Mon 1/18/27
105		Electrical/Lighting Package - Rough In Delivery	1 day	Mon 1/18/27	Mon 1/18/27
106		EMS Package - Control Panel Delivery	1 day	Mon 1/18/27	Mon 1/18/27
107		Energy Meter Package Delivery	1 day	Mon 1/18/27	Mon 1/18/27
108		HVAC Package - Equipment Delivery	1 day	Mon 1/18/27	Mon 1/18/27
109		Dimming Panel Delivery to Store	1 day	Mon 1/18/27	Mon 1/18/27
110		Lighting Package - Final Delivery	1 day	Mon 2/1/27	Mon 2/1/27
111		Millwork 1 Delivery	1 day	Mon 1/25/27	Mon 1/25/27
112		Instakey Package Delivery	1 day	Thu 2/4/27	Thu 2/4/27
113		Storefront Package Delivery	1 day	Mon 2/1/27	Mon 2/1/27
114		Flooring Package Delivery	1 day	Thu 1/7/27	Thu 1/7/27
115		Millwork 2 Delivery	1 day	Tue 1/12/27	Tue 1/12/27
116		Stockroom Package Delivery	1 day	Tue 1/19/27	Tue 1/19/27
117		Wallcovering Package Delivery	1 day	Tue 1/26/27	Tue 1/26/27
118		OSM Inventory Delivery	1 day	Tue 1/26/27	Tue 1/26/27
119		Instakey Package Delivery - International	1 day	Tue 1/19/27	Tue 1/19/27
120		Burglar Alarm Delivery to Store	1 day	Tue 2/2/27	Tue 2/2/27
121		Signage Delivery	1 day	Mon 2/1/27	Mon 2/1/27
122		Speaker Mud Ring Delivery to Store	1 day	Tue 1/19/27	Tue 1/19/27
123		EAS Rough In Delivery to Store	1 day	Tue 2/2/27	Tue 2/2/27
124		Tech Rack Delivery to Store	1 day	Wed 2/3/27	Wed 2/3/27
125		Speaker Package Delivery to Store	1 day	Wed 2/3/27	Wed 2/3/27
126		Detachers/Proximity Pad Delivery to Store	1 day	Wed 2/3/27	Wed 2/3/27
127		CCTV Cameras Delivery to Store	1 day	Wed 2/3/27	Wed 2/3/27
128		Pre Opening Kit Delivery	1 day	Thu 2/11/27	Thu 2/11/27
129		Fixture Day Delivery	1 day	Wed 2/17/27	Wed 2/17/27
130		Safe Delivery to Store	1 day	Fri 2/19/27	Fri 2/19/27
131		**New Store Operations**	**188 days**	**Wed 7/8/26**	**Fri 3/26/27**
132		Operational Design Review	5 days	Thu 9/24/26	Wed 9/30/26
133		Create Sharepoint Project Folder	1 day	Wed 7/8/26	Wed 7/8/26
134		Field Leadership Kick-Off Email	5 days	Wed 7/8/26	Tue 7/14/26
135		CSI Attribute Upload	30 days	Wed 7/8/26	Tue 8/18/26
136		Input Stockroom Attributes	1 day	Tue 7/28/26	Tue 7/28/26
137		Schedule All Calls	1 day	Fri 1/15/27	Fri 1/15/27
138		Build Initial Task Hour Schedule	1 day	Fri 1/22/27	Fri 1/22/27
139		Kick-Off & Scheduling Call	1 day	Fri 1/29/27	Fri 1/29/27
140		Confirm Status/ Schedule Travel	1 day	Wed 1/13/27	Wed 1/13/27
141		Enter Week 1 Training Hours (US,CAN,GB)	1 day	Fri 2/12/27	Fri 2/12/27
142		Update Task Hours (Staffing/ Shipment)	1 day	Fri 2/12/27	Fri 2/12/27
143		Prepare Store Docs	2 days	Fri 2/12/27	Mon 2/15/27
144		Scheduling Review Call	1 day	Fri 2/12/27	Fri 2/12/27
145		Process Call	1 day	Tue 2/16/27	Tue 2/16/27
146		Enter Week 2 Training Hours (US,CAN,GB)	1 day	Fri 2/19/27	Fri 2/19/27
147		NSO Exceptions Reported	2 days	Fri 2/19/27	Mon 2/22/27
148		Cash Delivery Confirmed	3 days	Fri 2/19/27	Tue 2/23/27
149		Marketing Re-Order Submitted	1 day	Tue 2/23/27	Tue 2/23/27
150		Enter Week 1 Task Hours	1 day	Fri 2/26/27	Fri 2/26/27
151		Pre-Open Walkthrough	1 day	Thu 3/4/27	Thu 3/4/27
152		Open Store in CSI	1 day	Wed 3/3/27	Wed 3/3/27
153		Audit Stockroom Attributes	1 day	Thu 3/4/27	Thu 3/4/27
154		Send Post-Open Survey	3 days	Fri 2/26/27	Tue 3/2/27
155		Send Opening Announcement	1 day	Fri 2/26/27	Fri 2/26/27
156		Audit Mall/ Google Listing	5 days	Fri 2/26/27	Thu 3/4/27
157		Enter Week 2 Task Hours	1 day	Tue 3/9/27	Tue 3/9/27
158		Post-Open Follow-Up Call	1 day	Fri 3/26/27	Fri 3/26/27
159		**Post-Construction**	**66 days**	**Mon 3/8/27**	**Mon 6/7/27**
160		**Financial Close-Out**	**66 days**	**Mon 3/8/27**	**Mon 6/7/27**
161		GC Closeout Docs Complete	30 days	Mon 3/8/27	Fri 4/16/27
162		Arch/Eng Closeout Docs Complete	10 days	Mon 4/19/27	Fri 4/30/27
163		Financial Close-Out Complete	65 days	Mon 3/8/27	Fri 6/4/27
164		Lucernex Close-Out Complete	1 day	Mon 6/7/27	Mon 6/7/27